

COMPLETION REPORT

1. NAME OF WORK : Providing Cement Concrete to 6th A & 7th A Cross roads at Chikkasandra, in Shettyhalli Sub-Division in Ward no. 12.
2. Sanctioned Estimate No. & Date :
3. Head of account which is chargeable : P-1878
4. Entrustment order No. & DT : 354/15.02.2013
5. Name of contractor : Technical Manager (West)
- 6a. Time stipulated for completion of work : 120 days
- b. Delay in execution of work :
7. Measurement recorded in : M.B No. 48/09-10
Page No. 4791 to 4795
8. Check measurement of the Asst. : M.B No. 48/09-10
Exe. Eng. / Exe. Eng., On: : Page No. 4791-95
9. Name of the office / official : Asst. Ex. Engineer
Incharge of the work
10. a) Asst. Eng/Junior Eng. : Ravi N.K
b) Asst. Exe. Engineer : Ravi N.K

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10.00 kg	10,85,570.20	85570-	

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi N.K.
ASST. ENGINEER

Ravi N.K.
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

Ravi N.K.
ASST. ENGINEER
ನಮಸ್ಕಾರ, ಉಪವಿಭಾಗ, ದಾಸರಾಹಳ್ಳಿ, ಬೆಂಗಳೂರು.
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

[Signature]
ಮುಖ್ಯ ಅಧಿಕಾರಿಗಳು
ಮಹಾನಗರ ಪಾಲಿಕೆ